

Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020

Progress as at 31.12.2020

- | | |
|------------------------------------|---|
| 1. Name of the Project | : Supplying Drinking Water for Denuja Aravali Malalaikal Preschool. |
| 2. Name of the DS Division | : Thenmarachchi |
| 3. Name of the GN Division | |
| GN Number& | : Kalvayal J/ 305 |
| 4. Name of the Implementing Agency | : Divisional Secretariat, Thenmarachchi. |
| 5. Total Allocation (Rs.) | : Rs. 500,000.00 |
| 6. Total Estimate Cost (Rs.) | : Rs. 495,000.00 |
| 7. Total Expenditure (Rs.) | : 495000.00 |
| 8. Name of the Contractor | : WRDS Kalvayal |
| 9. Date of Awarding | : 17.02.2020 |
| 10. Date of Completion | : 17.05.2020 |
| 11. Physical Progress (in %) | : 100% |
| 12. No. of beneficiaries | : 34 |

Photo of before the Implementation



Photo of Ongoing



Photo of after the completion



Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020
Progress as at 31.12.2020

- | | |
|------------------------------------|--|
| 1. Name of the Project | :- Construction of Culvert at Siththan Mavaddy and Mannavalai Joint Road. |
| 2. Name of the DS Division | :- Thenmarachchi |
| 3. Name of the GN Division | |
| GN Number& | :- Kalvayal J/ 305 |
| 4. Name of the Implementing Agency | :- Urban Council, Thenmarachchi. |
| 5. Total Allocation (Rs.) | :- Rs. 500,000.00 |
| 6. Total Estimate Cost (Rs.) | :- Rs. 495,000.00 |
| 7. Total Expenditure (Rs.) | :- Rs. 495,000.00 |
| 8. Name of the Contractor | :- WRDS Kalvayal |
| 9. Date of Awarding | :- 17.02.2020 |
| 10. Date of Completion | :- 17.05.2020 |
| 11. Physical Progress (in %) | :- 100% |
| 12. No. of beneficiaries | :- 1300 |

Photo of before the Implementation



Photo of Ongoing



Photo of after the completion



Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020
Progress as at 31.12.2020

1. Name of the Project :- Renovation of Pethiyawaththai Amman Kovil Road
2. Name of the DS Division :- Thenmarachchi
3. Name of the GN Division
GN Number& :- Maseri J/ 340
4. Name of the Implementing Agency :- Pradeshiya Shaba, Thenmarachchi.
5. Total Allocation (Rs.) :- Rs. 497700.00
6. Total Estimate Cost (Rs.) :- Rs. 492700.00
7. Total Expenditure (Rs.) :- Rs. 492,700.00
8. Name of the Contractor :- RDS Maseri
9. Date of Awarding :- 17.02.2020
10. Date of Completion :- 17.05.2020
11. Physical Progress (in %) :- 100%
12. No. of beneficiaries :- 1200

Photo of before the Implementation



Photo of Ongoing



Photo of after the completion



Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020
Progress as at 31.12.2020

- | | |
|------------------------------------|---|
| 1. Name of the Project | :- Renovation of Selvanagar koolaruppiddy Road. |
| 2. Name of the DS Division | :- Thenmarachchi |
| 3. Name of the GN Division | |
| GN Number& | :- Navatkuli West J/294 |
| 4. Name of the Implementing Agency | :- Pradeshiya Shaba, Thenmarachchi. |
| 5. Total Allocation (Rs.) | :- Rs. 478473.22 |
| 6. Total Estimate Cost (Rs.) | :- Rs. 473473.22 |
| 7. Total Expenditure (Rs.) | :- -Rs.473473.22 |
| 8. Name of the Contractor | :- Uthayatharakai Community Centre |
| 9. Date of Awarding | :- 04.05.2020 |
| 10. Date of Completion | :- 04.08.2020 |
| 11. Physical Progress (in %) | :- 100% |
| 12. No. of beneficiaries | :- 1500 |

Photo of before the Implementation



Photo of Ongoing



Photo of after the completion



Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020
Progress as at 31.12.2020

1. Name of the Project :- Construction of Toilets & Construction of Water Tank and Drinking Water Facilities Navasakthi Preschool.
2. Name of the DS Division :- Thenmarachchi
3. Name of the GN Division
GN Number& :- Kaithady East J/289
4. Name of the Implementing Agency :- Divisional Secretariat, Thenmarachchi.
5. Total Allocation (Rs.) :- Rs. 528963.78
6. Total Estimate Cost (Rs.) :- Rs. 523963.78
7. Total Expenditure (Rs.) :- Rs. 523963.78
8. Name of the Contractor :- Nava Community Centre
9. Date of Awarding :- 19.03.2020
10. Date of Completion :- 19.06.2020
11. Physical Progress (in %) :- 100%
12. No. of beneficiaries :- 39

Photo of before the Implementation



Photo of Ongoing



Photo of after the completion



Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020
Progress as at 31.12.2020

- 1. Name of the Project** :- Renovation of Kalikovil Road (Thavarana Road) -1000m
- 2. Name of the DS Division** :- Thenmarachchi
- 3. Name of the GN Division**
GN Number& :- Mirusuvil North J/335
- 4. Name of the Implementing Agency** :- Pradeshiya Sabha, Thenmarachchi.
- 5. Total Allocation (Rs.)** :- Rs. 994863.00
- 6. Total Estimate Cost (Rs.)** :- Rs. 984863.00
- 7. Total Expenditure (Rs.)** :- Rs.984863.00
- 8. Name of the Contractor** :- RDS Mirusuvil North.
- 9. Date of Awarding** :- 12.05.2020
- 10. Date of Completion** :- 12.08.2020
- 11. Physical Progress (in %)** :- 100%
- 12. No. of beneficiaries** :- 600

Photo of before the Implementation



Photo of Ongoing



Photo of after the completion



Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020
Progress as at 31.12.2020

- | | |
|---|---|
| 1. Name of the Project | :- Construction of Toilets & Supplying drinking water of Water Facilities for Uthayasooriyan Community Centre. |
| 2. Name of the DS Division | :- Thenmarachchi |
| 3. Name of the GN Division | |
| GN Number& | :- Kaithady Centre J/290 |
| 4. Name of the Implementing Agency | :- Pradeshiya Sabha, Thenmarachchi. |
| 5. Total Allocation (Rs.) | :- Rs. 500,000.00 |
| 6. Total Estimate Cost (Rs.) | :- Rs. 495,000.00 |
| 7. Total Expenditure (Rs.) | :- Rs. 228483.71 |
| 8. Name of the Contractor | :- Uthayasooriyan Community Centre at Kaithady Centre. |
| 9. Date of Awarding | :- 12.05.2020 |
| 10. Date of Completion | :- 12.08.2020 |
| 11. Physical Progress (in %) | :- 100% |
| 12. No. of beneficiaries | :- 32 |

Photo of before the Implementation



Photo of Ongoing



Photo of after the completion



Ministry of Finance, Economy and policy Development
Rural Infrastructure Development Programme (RIDP) – 2020
Progress as at 31.12.2020

- 1. Name of the Project** :- Renovation of Uthayasooriyan Makulankerny Road -200m
- 2. Name of the DS Division** :- Thenmarachchi
- 3. Name of the GN Division**
GN Number& :- Kovilkudiyiruppu J/301.
- 4. Name of the Implementing Agency** :- Urban Council, Thenmarachchi.
- 5. Total Allocation (Rs.)** :- Rs. 500,000.00
- 6. Total Estimate Cost (Rs.)** :- Rs. 495,000.00
- 7. Total Expenditure (Rs.)** :- Rs. 495,000.00
- 8. Name of the Contractor** :- Srimurugan Community Centre at Kovilkudiyiruppu.
- 9. Date of Awarding** :- 21.05.2020
- 10. Date of Completion** :- 21.08.2020
- 11. Physical Progress (in %)** :- 100%
- 12. No. of beneficiaries** :- 220

